

## Local stakeholder update March - April 2017

Outlined below is a summary of progress on site in March, and details of activity taking place during April:

### MARCH

- The anaerobic digestion facility's combined heat and power engines which will convert the biogas produced by the facility into electricity were installed.
- Work began on:
  - Installing instrumentation for the anaerobic digestion facility and to fit out the staff welfare facilities.
  - Cladding the roof of the gasification facility.
  - Installing steel frames within the gasification facility to support the equipment.
  - Building the gasification facility's refuse derived fuel storage bunker.
  - Constructing the floors of the office and education centre building.
  - Installing underground cabling and pipework at the site entrance and constructing the new site road layout.
- Work continued on:
  - Installing and connecting mechanical equipment for the anaerobic digestion facility.
  - Installing electrical, water and heating services for the anaerobic digestion facility.
  - Erecting the steel frame of the gasification facility.
  - Concrete pours to form the floor slabs for the gasification facility.
  - Installing fire walls in the gasification facility.

### APRIL

- The boiler for the gasification facility was delivered during the first week of April in five sections, each a large load which had to travel through Charlton Village due to their size. Three bollards on Charlton Road were damaged during one of the deliveries, replacements have been ordered and Surrey County Council's contractor is due to install these by the end of the month.
- Work will continue on:
  - Installing and connecting mechanical equipment and instrumentation for the anaerobic digestion facility.
  - Cladding the roof and walls of the gasification facility and the office and education centre.
  - Concrete pours to form the floor slabs for the gasification facility.
  - Building the refuse derived fuel bunker.
  - Installing equipment for the gasification facility.
  - Constructing the new site road layout.

- The layout of the community recycling centre continues to be restricted and the access arrangements are affected by the works at the site entrance. As a result, waiting times are affected. To help residents over the busy spring and summer periods, from 1 April weekday opening hours are temporarily extended from 8am to 6pm until the end of September.