

## Local stakeholder update – Sept – Oct 2018

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

### SEPTEMBER

- The final concrete slabs for the internal roads on site have been laid.
- Some minor works such as painting, lagging, welfare and area fit-out were undertaken on the AD
- Wet pre-commissioning on the AD plant continued, in preparation for food waste being introduced.
- Within the gasification facility, electrical termination continued. This is the process of connecting the electrical cables to the equipment.
- Various control equipment and instruments have been installed.
- The gasification unit and the boiler has been fitted with thermal insulating lagging.
- Work continued on screening the soils for the final landscaping.

### OCTOBER

As of 1<sup>st</sup> October, the community recycling centre will revert to the usual opening hours, which are 8am to 4pm Monday to Saturday and 9am to 4pm on Sunday.

- Within the administration building, the fit out and the installation of the fire system will be completed.
- Wet pre-commissioning will continue on the AD facility.
- Pre-commissioning will start in the pre-treatment hall in the gasification facility.
- The turbine hall, stack, air cooled condenser and odour control areas of the gasification facility will all be mechanically completed.
- Safety checks and tests will continue across the site as a whole.
- The work to screen the soils for the landscaping will be completed.