

Local stakeholder update – Nov – Dec 2018

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

NOVEMBER

- Work continued on electrical installations in both the AD and gasification facilities.
- Wet pre-commissioning continued on the AD facility.
- Cedar cladding on the external walls of the gasification and ash buildings continued.
- Screening of the landscaping bund continued.
- Inspections and snag fixes took place in the AD area.
- Pre-commissioning started on the mechanical pre-treatment part of the gasification process.
- The compressed air pipework was completed.
- A number of control rooms and panels across the site were energised.
- Fit out of the facilities within the AD plant continued.

DECEMBER

- Wet pre-commissioning will continue on the AD facility.
- Work on cables and electrical installations on both plants will continue.
- Installation of lorry access doors in the gasification tipping hall.
- Pre-commissioning of the compressed air system.
- Pre-commissioning on the mechanical pre-treatment will continue, with waste expected to be introduced in the New Year.
- Cedar cladding on the external walls of the gasification and ash buildings will continue.
- There will be a significant reduction of construction activities over the Christmas period, however our security levels will remain in full place throughout the period and construction activity will recommence to the normal required level in the New Year.