

## Local stakeholder update – Jul – Aug 2018

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

### JULY

- The installation of the acoustic fence along the eastern boundary continued. The fence surrounds the entrance and exit to the gasification tipping hall and will further reduce noise for our neighbours.
- Cable pulling across the site was completed.
- Worked continued on installing and connecting various control panels and instruments.
- Pre-commissioning continued on the AD plant.
- Work continued on fitting out the administration building.
- The installation of the centralised control system continued.
- Worked started on screening the excavated soils stored on site, in preparation for re-using the soil in the landscaping.
- The site entrance gates were installed and paving in the area has been completed.

### AUGUST

- The sub-stations on site will be connected up and energised.
- Wet pre-commissioning of the AD plant will continue. This means water will be moved around the system and through the digester tanks, but no waste will be introduced to the system yet.
- Within the admin building, the installation of the fire system will be completed and fit out works will continue.
- Within the gasification turbine hall, the exhaust ducting will be completed and the system will be mechanically completed.
- Within the gasification facility, the gas burners in the fluidised bed will be tested to ensure they are working correctly.