

Local stakeholder update – Feb – Mar 2019

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

FEBRUARY

- Hot commissioning started on the mechanical pre-treatment part of the gasification process. Approximately 70 tonnes of black bag waste was accepted into the facility and was sorted to remove ferrous metals, non-ferrous metals and over-size items, with the remainder converted into refuse-derived fuel. Testing the system provides feedback to calibrate the equipment to ensure everything is operating optimally.
- Pipe fitting and lagging was completed in the gasification area.
- Signage was erected at the front entrance of the site.
- Work continued on the admin building.
- The PV cells on the roof of the Recycling Bulking Facility were professionally cleaned

MARCH

- Hot commissioning will continue on the gasification pre-treatment equipment.
- Various systems from the gasification plant will be commissioned: compressed air, cooling water, permanent fire protection, permanent odour control, fuel oil supply.
- Preparation for the drying of the boiler refractory will be done
- Wet pre-commissioning will continue on the AD facility.
- Work will continue within the admin building.
- The gas holder will be installed on the AD facility and filled with air.
- Work will start on creating the new, temporary Revive re-use shop on the community recycling centre, ready for opening on 1st April.