

Local stakeholder update September – October 2016

Outlined below is a summary of progress on site in September and a look ahead to activity due to take place during October:

SEPTEMBER

- Work began to relocate the haul road that takes construction traffic from the site entrance to the works area, so that the infiltration pond (which will hold rainwater from the site) can be finished ahead of winter.
- Work continued on:
 - Installing mechanical equipment, pipework, staircases and walkways in the anaerobic digestion facility tank area.
 - Casting plinths inside the anaerobic digestion facility building that equipment will be placed upon.
 - Cladding for the anaerobic digestion facility building.
 - Trimming the piles (cutting the piles to the desired height and capping them) for the gasification facility.
 - Casting internal walls and ground beams for the gasification facility.

OCTOBER

- Work is due to begin on the steel frame of the gasification facility.
- Work will continue on:
 - Installing mechanical equipment for the anaerobic digestion facility.
 - Trimming the piles (cutting the piles to the desired height and capping them) for the gasification facility.
 - Casting internal walls and ground beams for the gasification facility.
 - Finishing the infiltration pond.
- The construction working hours have been extended by an extra hour at the end of the day and are now:
 - 7.30am to 6.30pm weekdays
 - 7.30am to 2.30pm Saturdays
- The layout of the community recycling centre continues to be restricted and as a result, waiting times are affected, particularly at busy times. On 1st October weekday opening hours returned to 8am to 4pm. Saturday opening hours continue to be extended from 8am to 4pm until the end of construction. Sunday opening hours remain unchanged.