



### Local stakeholder update August / September 2015

We have outlined below progress with the works on site in August and a look ahead to the works that are due to be taking place during September:

#### AUGUST

- A haul road for construction traffic was completed, separating this traffic from traffic for the waste transfer station and community recycling centre.
- A walkway along the haul road was also completed providing safe pedestrian access for site workers.
- The area for the construction site accommodation was prepared and the site office cabins delivered.
- Fencing has been erected around the construction site.
- Piling to create the foundations for the Recyclables Bulking Facility and Anaerobic Digestion Facility, which began in July, continued and is due to continue into mid-September after the rate of piling was slower than originally predicted.
- The workshop building to the east of the existing transfer station was demolished.
- The new access road for the community recycling centre has been tarmacked.
- Work has started on a bentonite wall to separate the new infiltration pond (created in unworked gravel) from areas of historic landfill that surround the site; water from the site will drain into this pond and then soak into the ground.
- Work commenced on installing a drainage pipe.

#### SEPTEMBER

- The new access road for the community recycling centre is due to open to site users.
- Road signs to direct construction traffic along approved routes to the site are being installed.
- The site office cabins are being fitted out and the team will move into the offices.
- Piling will continue into mid-September for the foundations for the Anaerobic Digestion facility and the new weighbridge and office.
- Pile trimming (cutting the piles to the desired height and capping them) is ongoing.
- Work is due to begin on installing the steel frame for the Recyclables Bulking Facility in late September.
- Work will continue on the bentonite wall and to install the drainage pipe.
- Time lapse cameras will be installed to document the building of the Eco Park.
- Work is starting on a new reuse centre for the community recycling centre. We anticipate minimal disruption to site users from these works.
- Work will begin on a ramp to link the community recycling centre with the new bulking facility and to install drainage to the rear of the recycling centre. Containers at the rear of the recycling centre will be unavailable during these works; however, the site will continue to accept the full range of materials with a reduced number of relocated containers. This may affect waiting times and, to minimise disruption, extra staff will be on hand to assist site users and the opening time is extended to 6pm Monday to Saturday.