

## Local stakeholder update – July – August 2019

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

### JULY

- Hot commissioning continued on the AD facility with equipment being calibrated to ensure performance meets requirements.
- The Air Cooled Condenser in the gasification facility was commissioned.
- Adjustments were made to the RDF (refuse-derived fuel) bunker and to the burners in the gasification facility, as part of commissioning and to ensure optimal performance.
- Work started on kerbing and levelling the car parks within the Eco Park site, along with internal landscaping.
- Work continued on decorating and finishing the admin building.

### AUGUST

- Work will start on landscaping the area between the Eco Park and the railway line. Initial work will include clearing the vegetation from the soils bunds and removing any construction materials from the site.
- Trial operation of the AD facility is expected to start towards the end of the month. This is where the AD plant is tested in preparation for acceptance and handover.
- Work will continue on commissioning systems within the gasification plant.
- Towards the end of the month, the steam turbine will be commissioned and synchronised to the Grid.
- The first waste (refuse-derived fuel) is expected to the process in the gasification unit by the end of the month.
- Decorating will continue within the admin building.