

Local stakeholder update – May – June 2018

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

MAY

- Work continued on the installation of the third weighbridge.
- Hydro-testing started on the boiler in the gasification facility. This involved pushing high-pressure warm water through all the pipework to test the integrity.
- Work continued on the cladding and roofing on the gasification building.
- Inspections took place in the AD area, on the tank farm and within the main AD building.
- The large, fast-acting shutter doors were installed on the AD building. These are the doors where the trucks will enter and close whilst the vehicle deposits the food waste and opens for them to exit, closing behind them.
- Work continued on the fit out of the administration building.
- Work started to fill the process water tank in the AD facility. This will hold the water to go into the AD process.

JUNE

- The third weighbridge will be completed early in the month.
- The cladding on the gasification building will be substantially completed.
- Sprinklers will be installed in the gasification pre-treatment hall.
- Cable pulling will continue within the gasification tipping hall.
- Work will continue on installing the acoustic fence to the eastern boundary of the site. This will further minimise any noise from operations.
- The control system in the administration building will be installed.
- Work will start on some deep excavations on the eastern side of the site, to complete the drainage systems.