

Local stakeholder update – Dec 2018- Jan 2019

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

DECEMBER

- Work continued on electrical cable installations across the site.
- Wet pre-commissioning continued on the AD facility.
- Lorry access doors were installed in the gasification tipping hall.
- Cleaning of the gasification boiler was completed.
- Cedar cladding on the external walls of the gasification and ash buildings continued.
- Pre-commissioning (with no waste) of the mechanical pre-treatment is complete.
- There was a significant reduction of construction activities during the Christmas period. The security levels remained in full place throughout that period and no incidents were reported.

JANUARY

- Wet pre-commissioning will continue on the AD facility.
- Work on cables and electrical installations on both the Gasification and the AD plants will continue.
- Pre-commissioning of various systems in the Gasification plant will start.
- The compressed air system, water cooling system, dust suppression and fire protection systems will be commissioned.
- Waste is expected to be introduced in the mechanical pre-treatment section of the gasification facility in early February.