

## Local stakeholder update August – September 2016

Outlined below is a summary of progress on site in August and a look ahead to activity due to take place during September:

### AUGUST

- Work began to install the cladding for the canopy for the anaerobic digestion facility building.
- Piling for the gasification facility was completed on 11 August and work started to cast the walls for the facility's pre-treatment hall.
- Work continued on:
  - Installing mechanical equipment, pipework, staircases and walkways in the anaerobic digestion facility tank area.
  - Casting plinths inside the anaerobic digestion facility building that equipment will be placed upon.
  - Trimming the piles (cutting the piles to the desired height and capping them) for the gasification facility.

### SEPTEMBER

- Work will continue on:
  - Installing mechanical equipment, pipework, staircases and walkways in the anaerobic digestion facility tank area.
  - Cladding for the anaerobic digestion facility building.
  - Trimming the piles (cutting the piles to the desired height and capping them) for the gasification facility.
  - Casting internal walls and ground beams for the gasification facility.
- The layout of the community recycling centre continues to be restricted and as a result, waiting times are affected, particularly at busy times. Staff are working to minimise disruption and [the extended weekday opening hours](#) will continue until the end of September to help alleviate queuing. From October, weekday opening hours will revert to 8am to 4pm, however, Saturday opening hours will continue to be extended from 8am to 4pm until the end of construction. Sunday opening hours remain unchanged.