

Local stakeholder update – Aug – Sept 2018

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

AUGUST

- Both electrical sub-stations on site were connected up and energised.
- Pre-commissioning of the AD plant continued.
- Within the admin building, the fire system was installed and fit out works continued.
- Within the gasification turbine hall, the exhaust ducting was completed and the system is now mechanically complete.
- Within the gasification facility, the gas burners in the fluidised bed were lit tested.
- The installation of the cedar cladding around the building continued.
- The acoustic fencing to the east of the gasification building has been completed.
- The fire pump and the fire water tank were installed.
- The planning application for the final landscaping was submitted. The reference number for the planning application is SCC Ref 2018/0104.

SEPTEMBER

- The final concrete slabs for the internal roads on site will be laid.
- Wet pre-commissioning on the AD plant will continue, in preparation for food waste being introduced.
- Within the gasification facility, electrical termination will continue. This is the process of connecting the electrical cables to the equipment.
- Various control equipment and instruments will be installed.
- The gasification unit and the boiler will be fitted with thermal insulating lagging.
- Work will continue on screening the soils for the final landscaping.
- Preparation will start for the pre-commissioning work on the gasification pre-treatment equipment.