

Local stakeholder update – Jan – Feb 2019

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

JANUARY

- Wet commissioning continued on the AD facility.
- Work on the cables and electrical installation on both the gasification and the AD plants continued.
- Pre-commissioning of various systems in the gasification plant started.
- Commissioning work started on the compressed air system, the water cooling system, dust suppression system and fire protection systems.

FEBRUARY

- Waste is expected into the mechanical pre-treatment part of the gasification to start hot commissioning. The waste will be converted into refuse derived fuel (RDF) and transported off site to another suitable facility, until the gasification unit itself is ready to be commissioned.
- Wet pre-commissioning will continue on the AD facility.
- The pipe fitting and lagging in the gasification area will be completed.
- The gas holder will be installed on the AD facility and filled with air.
- Work will continue within the admin building.
- Signage will be erected at the front of the site entrance.