

Local stakeholder update – October – November 2019

Below is a summary of the work that has taken place over October 2019 and the work planned for November 2019:

OCTOBER:

- Hot commissioning continued in the gasification facility.
- Trial operation of the AD facility continued, and a performance test began on 09 October.
- Commissioning of the steam turbine continued.
- The main carpark for the administration building was completed along with landscaping works at the front of the building.
- Finishing works continued within the administration building, AD facility and gasification process.

NOVEMBER:

- Further testing of the AD facility will take place throughout November.
- The turbine generator will be synchronised with the National Grid during November, allowing for load testing to be carried out.
- Further trials of the gasification process will continue through November.
- Furniture will be installed in the administration building.
- Internal landscaping will be completed.
- If weather is suitable for planting, then landscaping around the infiltration pond area will begin.
- Finishing works and cleaning will continue through the month.