

Local stakeholder update – November - December 2019

Below is a summary of the work that has taken place over November 2019 and the work planned for December 2019:

NOVEMBER:

- Further testing of the AD facility took place throughout November.
- The gasification process achieved the Maximum Continuous Rating (MCR) of 17.5 tonnes of steam per hour. This means the plant has reached the level of steam that it is designed to produce continuously under normal conditions.
- The turbine generator was synchronised with the National Grid (G59) on 19 November and load testing was carried out, passing the full load test of 3.79 MW.
- Further testing of the gasification process continued throughout the month.
- Furniture was installed in the administration building.
- Internal landscaping works progressed.
- Finishing works continued throughout the month.

DECEMBER:

- The AD facility will undergo final performance testing and complete the reliability period.
- Further commissioning of the gasification process will continue throughout December.
- The Eco Park operations team will move out of the portacabins and into their permanent offices in the administration building.
- The permanent staff car park will be opened.
- Internal landscaping will be completed.
- Finishing works will continue throughout the month.