



Local stakeholder update February - March 2016

We have outlined below progress with the works on site in February, and a look ahead to the works that are due to take place during March.

FEBRUARY

- The wall and roof cladding for the Recyclables Bulking Facility was installed, work continued on the external bays and work began to fit out the building's electrical services.
- Concrete was poured to form the foundations of the Anaerobic Digestion facility building.
- The new office building for the Community Recycling Centre was delivered to site.
- The new weighbridge gatehouse office and weighbridges were delivered to site.
- Work began on the infiltration pond, this will hold surface water that drains from the site.
- Work continued on:
 - The Anaerobic Digestion Facility tanks and the bund walls around the tanks.
 - The perimeter road to the rear of the site.
 - Installing drainage and services in the area to the rear of the Community Recycling Centre.
 - The new exit road for the Community Recycling Centre.
 - The drainage pipe to carry surface water from the site to the infiltration pond.
 - The Reuse Facility, with the roof cladding installed.
- SSE (formerly Scottish and Southern Energy) continued work on the cable to connect the Eco Park to the National Grid.

MARCH

- The Recyclables Bulking Facility is due to be finished. On completion, in addition to handling recyclables, the Bulking Facility will also handle general waste, sweeper waste and food waste collected by the local boroughs, until the Anaerobic Digestion and Gasification facilities are operational.
- Work to install drainage and services in the area to the rear of the Community Recycling Centre will be completed.
- Services will be installed for the Reuse Facility in the Community Recycling Centre, which is due to be completed.
- The new Community Recycling Centre office and weighbridge gatehouse office will be prepared for use.
- Hoarding will be erected in the Community Recycling Centre in preparation for the removal of the transfer station building.
- Work will continue on:
 - The Anaerobic Digestion Facility building, tanks and bund wall.
 - The drainage pipe and infiltration pond.
 - The new weighbridge.
 - The perimeter road to the rear of the site.
- SSE is due to complete work on the cable to connect the Eco Park to the National Grid.
- The layout of the Community Recycling Centre will be altered as work begins to remove the transfer station building:



working on behalf of



- The parking spaces in front of the building and the containers adjacent to it will be unavailable for safety reasons.
- The containers at the rear of the site that have been unavailable since last September will come back into use, and the site will continue to accept the full range of materials, with a reduced number of containers.
- Waiting times may be affected by these changes, particularly at busy times. Staff will work to minimise disruption and will be on hand to assist site users.