

Local stakeholder update July – August 2016

Outlined below is a summary of progress on site in July and a look ahead to activity due to take place during August:

JULY

- The primary steel work for the frame of the anaerobic digestion facility building was completed.
- Work began to:
 - Install mechanical equipment, pipework, staircases and walkways in the anaerobic digestion facility tank area.
 - Cast plinths inside the anaerobic digestion facility building that equipment will be placed upon.
- Work continued on:
 - The bund wall around the anaerobic digestion facility tanks.
 - Piling for the gasification facility. One of the two piling rigs was demobilised due to space limitations, and the piling will be completed by a single rig.

AUGUST

- Piling for the gasification facility is due to be completed.
- Work will continue on:
 - Trimming the piles (cutting the piles to the desired height and capping them) for the gasification facility building.
 - Installing mechanical equipment, pipework, staircases and walkways in the anaerobic digestion facility tank area.
- Work is due to begin to install the external wall cladding for the anaerobic digestion facility building.
- The layout of the community recycling centre continues to be restricted; there are fewer parking spaces available and the site is accepting the full range of materials, with a reduced number of containers. As a result, waiting times are affected, particularly at busy times. [Opening hours have been temporarily extended](#) to help alleviate queuing, and staff are working to minimise disruption and will be on hand to assist site users.