

Local stakeholder update October – November 2016

Outlined below is a summary of progress on site in October and a look ahead to activity due to take place during November:

OCTOBER

- Work to divert the haul road that takes construction traffic from the site entrance to the works area was completed.
- Work to trim the piles and cast the internal walls for the gasification facility was completed.
- Work began on the steel frames of the gasification facility and the office and education centre.
- Work continued on:
 - Installing mechanical equipment, pipework, staircases and walkways for the anaerobic digestion facility.
 - Casting ground beams for the gasification facility.
 - Digging the infiltration pond that will hold rainwater from the site.

NOVEMBER

- Concrete pours will begin to form the floor slabs for the gasification facility.
- Work will continue on:
 - Installing mechanical equipment, pipework, staircases and walkways for the anaerobic digestion facility.
 - Casting ground beams for the gasification facility.
 - Erecting the steel frames of the gasification facility and the office and education centre.
 - Digging the infiltration pond.
- The layout of the community recycling centre continues to be restricted and as a result, waiting times are affected, particularly at busy times.