

Local stakeholder update – December – January 2017

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

DECEMBER

- The cladding on the administration building was completed so this section of the building is now water tight.
- Block work on the ash handling facility started. This is the final structure being built on site and will be used to store the ash in silos, which is produced by the gasification process.
- The steam turbine was aligned and coupled up to the generator. The steam turbine will be used to convert the steam produced by the gasification process into energy.
- Further work took place to finalise the entrance road layout, road surfaces, pavements and kerbing.

JANUARY

As of 8 January, the second set of changes recently agreed by the Surrey County Council's Cabinet will be implemented at the community recycling centres. This means there will be reduced opening days at some sites across Surrey, however the Charlton Lane site will remain open seven days a week. Please see the Surrey County Council website for more information

www.surreycc.gov.uk/recycling

- Work will continue on cable-pulling within the gasification facility.
- There will also be electrical works within the various rooms of the gasification facility, such as the pre-treatment hall.
- Work will continue on the ash handling building, including secondary steel work, block work and cable tray installation.
- Within the administration building, work will continue on the interior, including all the fittings and fixtures required to turn the space into offices.
- Final inspections of the tanks within the AD facility will take place, ahead of the introduction of food waste as part of hot commissioning.
- Hydro testing on the AD facility will be completed. This is one of the methods used to test various pipes and joints to make sure they can withstand the required pressure.