

Local stakeholder update – Oct – Nov 2018

Below is a summary of the work that has taken place over the last month, and the work planned for the following month.

OCTOBER

- The fit out in the administration building was completed, as well as the installation of the fire system.
- Wet pre-commissioning continued on the AD facility.
- Some minor works continued on the AD: lighting, trace heating, lagging.
- Pre-commissioning checks started on the mechanical pre-treatment equipment in the gasification hall.
- The turbine hall, stack, air-cooled condenser and odour control areas of the gasification facility have all been mechanically completed.
- Cable pulling and termination continued in the gasification building. Safety checks continued across the whole site.

NOVEMBER

- Work on cables and electrical installations will continue.
- Hot commissioning on the mechanical pre-treatment equipment in the gasification facility will start. This will involve processing some of the black bag waste currently delivered to the site, for it to be sorted, separated and shredded to convert it into RDF (refuse-derived fuel). The refuse derived fuel will then be transported off-site to an operational facility to generate electricity
- Wet pre-commissioning will continue on the AD facility.
- Completion of the screening of the soils for the landscaping.
- Cedar cladding on the external walls of the gasification and ash buildings will continue.