



working on behalf of



Local stakeholder update September / October 2015

We have outlined below progress with the works on site in September and a look ahead to the works that are due to take place during October:

SEPTEMBER

- Speed ramps were installed for the new access road for the community recycling centre.
- The site office cabins were fitted out and the construction team moved into the offices.
- The temporary site office accommodation was removed.
- Piling for the foundations for the Anaerobic Digestion facility and the new weighbridge was completed on 24th September.
- Pile trimming (cutting the piles to the desired height and capping them) continued.
- Reinforced concrete ground beams for the interior walls of the Recyclables Bulking Facility were poured.
- The bentonite wall to separate the new infiltration pond from areas of historic landfill that surround the site was completed.
- Work to install the drainage pipe that will take surface water from the site to the infiltration pond continued.
- Work began on a new reuse centre for the community recycling centre.
- Work began on a ramp to link the community recycling centre with the new bulking facility and to install drainage to the rear of the recycling centre.

OCTOBER

- The new access road for the community recycling centre is due to open to site users.
- Road signs to direct construction traffic along approved routes to the site will be installed.
- Pile trimming (cutting the piles to the desired height and capping them) will continue for the foundations for the Anaerobic Digestion Facility.
- The first of a number of large concrete pours will take place to form the slab for the Anaerobic Digestion Facility tanks.
- Work will begin on erecting the steel frame for the Recyclables Bulking Facility.
- The bentonite wall will be capped.
- The base for the site's electrical substation will be built.
- The area for the rainwater harvesting tank will be dug and the tank installed.
- Works will continue on the new reuse centre for the community recycling centre and the ramp to link the recycling centre with the new bulking facility.
- Containers at the rear of the recycling centre are currently unavailable and the site continues to accept the full range of materials with a reduced number of relocated containers. This may affect waiting times, so to minimise disruption, extra staff are on hand to assist site users and the opening time is extended to 6pm Monday to Saturday until 31st October 2015.
- As the recycling centre is typically less busy in the winter months, particularly towards the end of the day as evening draws in, it will revert to the usual winter closing time of 4.15pm from 1st November 2015.